

Durant Hall Renovation

Construction Update

November 12, 2009

Please consider that all construction projects are subject to scheduling intricacies that can result in day-to-day changes in planned events.

- * Installation of interior utilities including plumbing, electrical, duct work and fire sprinkler lines continues on the second and third floors.
- * Framing the ceiling on the first floor is underway and the walls are in progress on the second floor; framing at the roof is also underway.
- * Roof drain installation continues.
- * Painting exterior window frames and reinstalling windows are underway.
- * Construction of new exterior light pole bases, stairs and walls for the west plaza continues; concrete pours for the stairs and exterior seating are scheduled the week of Nov. 16.

Wheeler Underground Steam Pipe Replacement Project

- * Asphalt paving took place today (Nov. 13) on Campanile Way.
- * Installation of new piping and pipe supports continues in the manholes behind the construction fence on the north side of Durant Hall. Following installation and initial inspection the pipes will be insulated.
- * Work in the manhole near the south east corner of California Hall will continue intermittently.
- * On the north side of Wheeler Hall, installation of piping within the new manhole continues.

The safety of all those traveling and working in the area is paramount. Please respect any temporary barricades or detours and follow direction provided by flaggers.

If you have questions or concerns about the project at any time, please contact Christine Shaff in Facilities Services at 643-4793 or cshaff@berkeley.edu.